








Town: 30 - BRISTOL

District 5, 1 - ADDISON County


Owner: 3 - Town or Township Highway Agency

Maintenance Responsibility: 3 - Town or Township Highway Agency





44.08863, -73.08852





C4027 over LITTLE NOTCH BROOK

Team Lead: Justin White, Inspection Date: 08/01/2024

IDENTIFIC	CATION
(1) State Names	50 - Vermont
(8) Structure Number	100103002001031
(5) Inventory Route	1
(2) Highway Agency District	5 - District 5
(3) County Code	1 - ADDISON
(4) Place Code	9025 LITTLE NOTCH BROOK
(6) Features Intersected (7) Facility Carried	C4027
(9) Location	0.2 MI TO JCT W CL3 TH43
(11) Mile Point	0.2 WI 10 301 W 023 11143
(12) Base Highway Network	No
(13) LRS Inventory Rte & Subrte	110
(16) Latitude	44.088625
(17) Longitude	-73.0885166666667
(98) Border Bridge State Code	
(99) Border Bridge Structure No.	
STRUCTURE TYPE	
(43) Main Structure Type Material	32 3 - Steel
Type	2 - Stringer/Multi-beam or girder
(44) Approach Structure Type	00
Material	0 - Other
Type	0 - Other
(45) No. of Spans in Main Unit	1
(46) No. of Approach Spans	0
(107) Deck Structure Type	8 - Wood or Timber
(108) Wearing Surface/Protective Syste	em
Type of Wearing Surface	7 - Wood or Timber
Type of Membrane	0 - None
Type of Deck Protection	7 - Internally Sealed
AGE AND S	SERVICE
(27) Year Built	1919
(106) Year Reconstructed	2002
(42) Type of Service	15
On	1 - Highway
Under	5 - Waterway
(28) Lane On	1
Under	0
(29) Average Daily Traffic	20
(30) Year of ADT	2019
(109) Truck ADT	2 %
(19) Bypass, Detour Length	99 mi
GEOMETRI	
(48) Length of Maximum Span	44 ft
(49) Structure Length	49 ft
(50) Curb or Sidewalk Width	1.6
	Left 0 ft
(54) Dailer - Danahara Middle Coule to Co	Right 0 ft
(51) Bridge Roadway Width Curb to Cu	
(52) Deck Width Out to Out	16 ft
(32) Approach Roadway Width (W/Sho) (33) Bridge Median	ulders) 12 ft 0 - No median
<u> </u>	0 - No median
(34) Skew (35) Structure Flared	0 - No flare
(10) Inventory Route Min Vert Clear	99.99 ft
(47) Inventory Route Total Horiz Clear	15.4 ft
(53) Min Vert Clear Over Bridge Rdwy	99.99 ft
(54) Min Vert Underclear	0 ft
Ref:	
(55) Min Lat Underclear RT	0 ft
Ref: (56) Min Lat Underclear LT	0 ft
NAVIGATIO	
(38) Navigation Control	0 - No navigation control on w
(111) Pier Protection	
(39) Navigation Vertical Clearance	0 ft
(116) Vert-Lift Bridge Nav Min Vert Clea	
(40) Navigation Horizontal Clearance	0 ft

CLASSIFI	ICATION	
(112) NBIS Bridge Length	.0.111011	`
(104) Highway System		
(26) Functional Class	9 - Ri	ıral Loca
(100) Defense Highway	0 - The inventory ro	
(101) Parallel Structure		
. ,	N - No parallel struc	
(102) Direction of Traffic	3 - One lane bridge for 2 - w	vay traini
(103) Temporary Structure		0 11/1
(105) Federal Lands Highways		0 - N/A
(110) Designated National Network	0 - The inventory ro	
(20) Toll	3 - On free road. Th	
(21) Maintain	3 - Town or Township H	
(22) Owner	3 - Town or Township H	
(37) Historical Significance	5 - Bridge is not e	ligible fo
CONDI	ITION	
(58) Deck		6
(59) Superstructure		
(60) Substructure		- 6
(61) Channel & Channel Protection		
(62) Culverts	LAND DOGGETTIO	
LOAD RATING		
(31) Design Load	0 - Other or	Unknowr
(63) Operating Rating Method		2
(64) Operating Rating		
Туре	2 - Allowable St	tress(AS
Rating		72
(65) Inventory Rating Method	2 - Allowable St	tress(AS
(66) Inventory Rating		
Туре		
Rating		54
(70) Bridge Posting	5 - Equal to or above le	
	<u>'</u>	<u> </u>
(41) Structure Open/Posted/Closed	A - Open, no r	CSUICUOI
APPRA	AISAL	
(67) Structural Evaluation		(
(68) Deck Geometry		7
(69) Clearances, Vertical/Horizontal		N
(71) Waterway Adequacy		6
(72) Approach Roadway Alignment		7
(36A) Bridge Railings	0 - Inspected feature does	not mee
(36B) Transitions	0 - Inspected feature does	not mee
(36C) Approach Guardrail	0 - Inspected feature does	
(36D) Approach Guardrail Ends	0 - Inspected feature does	
(113) Scour Critical Bridges	3 - Bridge is scour critic	
		cai, briuç
PROPOSED IMI	PROVEMENTS	
(75) Type of Work		
(76) Length of Structure Improvement		1
(94) Bridge Improvement Cost (Multipl	y value by 1000)	(
(95) Roadway Improvement Cost (Mul	tiply value by 1000)	
(96) Total Project Cost (Multiply value	by 1000)	,
(97) Year of Improvement Cost Estima		
(114) Future ADT		2
(115) Year of Future ADT		2029
(110) 1001 011 010101		202
	ΓIONS *	
INSPECT	08	/01/2024
		2
(90) Inspection Date		
(90) Inspection Date (91) Frequency	Done Freg (Mon)	
(90) Inspection Date (91) Frequency (92) Critical Feature Inspection	Done Freq. (Mon)	
(90) Inspection Date (91) Frequency (92) Critical Feature Inspection A: Fracture Critical Detail	No	
(90) Inspection Date (91) Frequency (92) Critical Feature Inspection A: Fracture Critical Detail B: Underwater Inspection		2 ² Date
(90) Inspection Date (91) Frequency (92) Critical Feature Inspection A: Fracture Critical Detail	No	
(90) Inspection Date (91) Frequency (92) Critical Feature Inspection A: Fracture Critical Detail B: Underwater Inspection C: Other Special Inspection	No No	Date
(90) Inspection Date (91) Frequency (92) Critical Feature Inspection A: Fracture Critical Detail B: Underwater Inspection	No No / information in this box conta	Date ains



Structure #00020 / (Routine)

C4027 over LITTLE NOTCH BROOK

Team Lead: Justin White, Inspection Date: 08/01/2024

Maintenance Needs

Date Reported: 07/13/2022

Priority: 4 - Maintenance Finding - Next **Status:**

Inspection Cycle

Type of Work: 37 - Channel - Debris/Aggradation Comp

removal

tatus: Open

Component: Channel

Deficiency Description

Heavy aggradation along upstream stream bed over the years has forced the channel along the upstream abutment 2 embankment and runs into/along abutment 1. This has caused localized scour exposing the abutment 1 footing and small voids were found below the base of footing in the downstream end. Heavy erosion along same side and protection has washed away over years.


Remarks

A channel realignment project with anti scour protection installed along abutment 1 should be considered.





Channel Abutment 1



C4027 over LITTLE NOTCH BROOK

Team Lead: Justin White, Inspection Date: 08/01/2024

Open

Maintenance Needs

Date Reported: 08/01/2024

AGENCY OF TRANSPORTATION

Priority: 4 - Maintenance Finding - Next **Status:**

Inspection Cycle

Type of Work: 17 - Deck - Rail system Component: Deck

repair/replacement

Deficiency Description


The abutment 2 downstream end post has moderate displacement due to a past impact causing failed bolt connections in the stub beam bracket.

Remarks

Repairs should be considered.



Downstream abutment 2 guardrail end post







Deck

Ī-							
ELEMENTS	DESCRIPTION	UNITS	TOTAL	CS1	CS2	CS3	CS4
31	Timber Deck	SF	660	460	200	0	0
1140	Decay/Section Loss	SF	200	0	200	0	0
510	Wearing Surfaces	SF	660	600	60	0	0
1180	Abrasion/Wear (Timber)	SF	60	0	60	0	0
330	Metal Bridge Railing	LF	88	77	8	3	0
1000	Corrosion	LF	8	0	8	0	0
1020	Connection	LF	3	0	0	3	0

58 - Deck (6 - SATISFACTORY CONDITION - structural elements show some minor deterioration.)

Minor staining and saturation along timber soffit. The areas surrounding the beam flanges have heavy saturation with some small areas of rot initiating.

200 - Existing Wearing Surface Depth (2")

A21 - Deck Wearing Surface Condition (Good)

Minor checks and splits throughout and minor abrasion along the wheel paths at the abutment 2 end.

A39 - Deck Fascia Condition (Good)

B.C.05 Bridge Railing Condition Rating (SATISFACTORY - Widespread minor or isolated moderate defects.)

Scrape marks with minor rust staining throughout. The connecting stub beams along the fascias have heavy rust scale with moderate section loss throughout. The abutment 2 downstream end post has moderate displacement due to a past impact causing failed bolt connections in the stub beam bracket.

B.C.08 Bridge Joints Condition Rating (NOT APPLICABLE - Bridge does not have deck joints.)

APPROACH

72 - Approach Roadway Alignment (7 - Better than present minimum criteria)

A13 - Approach Rail Condition (Good)

Scattered scrape marks with some small areas of minor rust staining initiated.

A16 - Approach Post Condition (Good)

Scattered areas of minor freckled rust.

B.C.06 Bridge Railing Transitions Condition Rating (GOOD - Some minor defects.)

Scrape marks with some small areas of minor rust staining initiated. The downstream abutment 2 end has some flattening of the rail as well.



C4027 over LITTLE NOTCH BROOK

Team Lead: Justin White, Inspection Date: 08/01/2024

Superstructure

ELEMENTS	DESCRIPTION	UNITS	TOTAL	CS1	CS2	CS3	CS4
107	Steel Open Girder/Beam	LF	245	0	0	245	0
1000	Corrosion	LF	245	0	0	245	0
515	Steel Protective Coating	SF	1531	0	0	1021	510
3440	Effectiveness (Steel Protective Coatings)	LF	1531	0	0	1021	510
310	Elastomeric Bearing	EA	5	0	0	5	0
1000	Corrosion	EA	5	0	0	5	0
313	Fixed Bearing	EA	5	0	0	5	0
1000	Corrosion	EA	5	0	0	5	0


59 - Superstructure (6 - SATISFACTORY CONDITION - structural elements show some minor deterioration.) Heavy rust scale build up along the flanges and lower area of the webs with minor to moderate section loss.

A55 - Lateral Bracing Condition (Satisfactory)

Heavy rust scale build up along the flanges and lower area of the webs with minor to moderate section loss.

B.C.07 Bridge Bearings Condition Rating (SATISFACTORY - Widespread minor or isolated moderate defects.) Rust scale throughout with minor section loss.

B.C.14 NSTM Inspection Condition (NOT APPLICABLE - Component does not exist.)







ELEMENTS	DESCRIPTION	UNITS	TOTAL	CS1	CS2	CS3	CS4
215	Reinforced Concrete Abutment	LF	32	0	32	0	0
1130	Cracking (RC and Other)	LF	32	0	32	0	0
800	Reinforced Concrete Wing/Retaining Wall	EA	4	2	0	2	0
1080	Delamination/Spall/Patched Area	EA	2	0	0	2	0

Substructure

60 - Substructure (6 - SATISFACTORY CONDITION - structural elements show some minor deterioration.) Scattered fine map cracks with light staining and lineal cracking along pour joints with minor separation throughout.

A71 - Abutment End Walls Condition (Satisfactory)

Precast segmented blocks are generally in good condition along abutment 2. The abutment 1 members have areas of minor scaling in scattered locations, the upstream exposed end has minor spalling with heavy scaling.

A77 - Retaining/Wingwall Condition (Satisfactory)

Scattered fine map cracks with light staining and lineal cracking along pour joints with minor separation throughout.

A78 - Abutment Footings Condition (Satisfactory)

The exposed abutment 1 footing has minor abrasion throughout.

CHANNEL

61 - Channel Condition (5 - Bank protection is being eroded. River control devices and/or embankment have major damage. Trees and brush restrict the channel.)


Heavy aggradation along upstream stream bed over the years has forced the channel along the upstream abutment 2 embankment and runs into/along abutment 1. This has caused localized scour exposing the abutment 1 footing and small voids were found below the base of footing in the downstream end. Heavy erosion along same side and protection has washed away over years.

B.C.10 Channel Protection Condition Rating (SATISFACTORY - Widespread minor or isolated moderate defects.)

B.C.11 Scour Condition Rating (Widespread minor or isolated moderate scour.)

GENERAL OBSERVATION

The structure remains in satisfactory condition with developing saturation in the deck and section loss in the beams. The channel should be considered for a realignment project; see maintenance report.










Channel Profile


Waterway Flow: Left to right Top of Water:
Origin: Fascia soffit Bottom of Beam:

Station	Distance	Downstream	Upstream
Abutment 1/FOF	0	13.5	13
	17	12.2	12.1
EOW	23	11.9	
EOW	36		11.8
Abutment 2	43	11.1	11.6









Route C4027 /



Team Lead: Justin White, Inspection Date: 08/01/2024



AGENCY OF TRANSPORTATION

Abutment 1 approach




Abutment 2 approach



Downstream abutment 2 guardrail end post



Downstream elevation











Span

Upstream elevation





Abutment 2 Abutment 1



Route C4027 / Structure #00020 / (Routine)

C4027 over LITTLE NOTCH BROOK

Team Lead: Justin White, Inspection Date: 08/01/2024





Upstream Downstream